

Oil Capital Rod & Gun Club

Minutes of the Special Board meeting held, 7pm, November 18, 2025

2025		2026		2027	
Bob Williams	Present	Gary Kruse	Present	Ian Zacher	Present
Don Akin	Exc..	Alan Hart	Exc.	Gary Killingsworth	Present
Jack Ostendorf	Exc.	Jack Killingsworth	Present	Larry Bahler	Present

Members & Guests:

Brad Cheffey

Agenda:

Purpose of this meeting was to provide guidance to the leadership of the Shotgun Centre committee in regards to issues relating to placement, added requirements, and demolition of the Trap Palace structure.

After an introduction to some of the issues which have come up over the past couple of weeks, a “field trip” to the shotgun fields was conducted. Afterwards, the group reconvened back at the MCH.

- Demo of TP scheduled for this coming Monday, Nov 24.
- Wiring mess discovered a on Nov. 8, while members removing interior fixtures and equipment, has not been resolved.
- Advised by contractor that more surrounding concrete than anticipated needs to be removed.
- The issue of by the S’gunners revealed at the Nov. 8 meeting to NOT be available to volunteer to finish inside, kinda puts the project in a bind financially.

SO ... Decisions made:

- Relocate the building to the alternate location, appx 120’ east., between fields 3 & 4 Ground a bit more level.
- Larry B: Revise floor plan to move south doors on to west corner so we don’t have to modify driveway.
- Bob W & Brad C: Notify contractor to cancel demolition.
- Larry B: Research economics of aerobic vs. septic for new building
- Want to relocate right field light on field 4 to allow building to set a bit forward to north. This will lessen need to modify drainage between road and target barn.
- TP will stand as is, mostly gutted, but restrooms still working. This will save appx. \$5,000 needed for demo. We can delay any action on the electrical feed to the trap fields.
- After building is close to ready, we’ll remove walls leaving original columns, roof, and concrete as an open-air pavilion. Should columns prove inadequate, all will come down and only concrete will remain.
- Larry B: Researching contractor for interior finish and electrical.
- G. Kruse: Follow-up with Kenny Killingsworth regarding HVAC.

Motion to accept plan: Gary Killingsworth, 2nd: Jack Killingsworth, Passed: Unanimously

Motion to adjourn, appx: 8:15: Bob Williams, 2nd: G, Kruse, Passed !

Submitted by: Larry Bahler

After action progress: 11/19

- Contractor notified of cancellation of demolition
- Revised drawings received from JAG design group
- Cover replaced on wire run
- JAG notified to put us back on “active status”